

# Waimea Trails and Greenways

## MEETING NOTES

February 9, 2009

PRESENT: Clem Lam, Leningrad Elarionoff, Tommy Sing, Deborah Chang, Laura Dierenfield,, Peggi Kamisato, Avi Okin

1. Signs - we have the signs - Leningrad will take them and drill them for preparation for installation, he will also take them for approval to Outdoor Circle and Lalamilo Research Station. Together we will decide where they will go on the sites. Thank you Avi for paying for them.
  2. Progress schedule - James Komata had a meeting last Thursday with Imata and Associates and said they were on track for completion in September. Presently they are as follows:
    - SCAP - Concept drawings for the stream crossings (on schedule)
    - CLOMR - Jeff Casburn is meeting with Army Corps and Public Works and getting ready to submit a preliminary CLOMR (according to schedule final CLOMR plans should have been done February 8)
    - Prefinal construction plans should be submitted end of February, pre final plans by the end of March (according to schedule 95% plans are to be completed by April 12)
    - James said 90% completed plans are to be turned in at end of June (this may have been misinterpreted, 100% final plans according to schedule are to be completed June 7, is he meant 100%, then the schedule is about 3 weeks off).
  3. Meeting with James Komata, Clem and Greg Mooers tentative on Friday the 13th at 10:45 to discuss getting Greg to work on easements east of Lindsey Road - Parker School and Lodge.
  4. Meeting with Mayor Kenoi - tentative on Friday 13 to walk the trail, discuss STIP, community work days. Leningrad will lead this discussion.
  5. Clem to ask Patrick Tom what information he needs to get this project back on the STIP.
  6. Avi has contacted Jack Ross and has said that he will donate chips as he gets them.
- cc. James Komata, David Imata